

Weekly Tactical Infrastructure Call

	FM&E TI Projects PM	Email Address	FM&E TI M&R PM	Email Address
Rio Grande Valley Sector	(b) (6), (b) (7)(C)			
Laredo Sector				
Del Rio Sector				
Big Bend Sector				
El Paso Sector				
Tucson Sector				
Yuma Sector				
El Centro Sector				
San Diego Sector				

Rio Grande Valley Sector							
Project/Activity Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23	
TI Projects							
"Fence Gates Phase I" - Rio Grande Valley_RGV (b) (7)(E)	(b) (7)(E)	(b) (6), (b) (7)(C)	USACE	(b) (6), (b) (7)(C)	NTP for O20- O12 was issued on the 1/18. Work will start on 1/25 at O20. Designs for gates O10- O6 due 1/30, design comments due 2/6 site visit scheduled on 2/7. Comment resolution will be held at McAllen BPS on 2/8. IBWC will receive a copy of the plans. AEP received quotes on 3 gate locations. O21a - processing the PO to not delay Weston. Issues RFP to		
"Fronton Road" - Vela Farms & Fronton_RGV_1_Border & Access Roads (b) (7)(E)			USACE		10% were sent to BPFTI, sketch includes entire road way. Sketch included more than just the priority area. Future designs will focus on the priorities areas. Surveying and geotech work is moving forward, trying to get a survey contract awarded. Emails will be provided if schedule changes occur. CATEX status-would like to know if its been signed off. Geotech date to be provided from (b) (6), (b) (7)(C) to (b) (6), (b) (7)(C) to enter a site visit request. Moving forward on the bigger fronton road project, RE outreach will be occurring soon	(b) (6), (b) (7)(C) to provide (b) (6), (b) (7)(C) dates of scheduled geotech work for site request.	
O-4B (Penitas Pump)			USACE		No Updates. Will follow up with IBWC		

	Los Puertos Boat Ramp	(b) (7)(E)	(b) (6), (b) (7)(C)		(b) (6), (b) (7)(C)	Request to get into FITT was submitted. Working to get the schedule and survey information. (b) (6), (b) (7)(C) to get with (b) (6), (b) (7)(C) to get information into FITT. Funding issues have been resolved.	
--	------------------------------	------------	---------------------	--	---------------------	--	--

TI M&R Projects						
	Vela Farms		(b) (6), (b) (7)(C)			No Updates
	CTIMR					No Updates
	Fence/Gates					No Updates
	Road Work					No Updates
	Vegetation					No Updates
	Various					No Updates

Comments 1/16	Actions Required 1/16
<p>RE for design package 2, 8 gates ID that (b) (7)(E) are being worked. Call scheduled for 1/16 to discuss using ramps to prevent gate (b) (7)(E). Approved revised design for O20- O12 were accepted NTP to be issues this week. If Weston gets NTP by Friday there will not be a schedule impacted. Weston to submit O10- O6 on 1/20th. Awarded CR 18 for delay in issuing NTP #7.</p>	
<p>10% design sent to BPFTI, hoping to have geotech out in Feb, refuge is awarded, 35% design due in mid Feb, no anticipated slip in schedule working to have support contracts put into place. USACE currently following a very aggressive schedule risk of possible delays if any issue arises.</p>	
<p>No update</p>	

Have approved PRD working to get inputted into FITT. (b) (6), (b) (7) is looking for a timeline of how long it will take to execute the survey work

(b) (6), (b) (7) to provide an update on the timeline.

Have a completed CATEX, (b) (6), (b) still needs to check to see if the SUP has been signed. Expect to start work in the next 2 weeks.	
Waiting for final schedule approval on CWP3	
No update	
Performing road work at O4- O6 has been delayed due to rain.	
work being performed at O11- O14 this week	
No update	

Laredo Sector

	Project/Activity Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23
TI Projects							
	<p>"Boat Ramp" - (b) (7)(E) Boat Ramp</p>	(b) (7)(E)	(b) (6), (b) (7)(C)	USACE	(b) (6), (b) (7)(C)	<p>Schedule sent to (b) (6), (b) (7)(C) on 1/22. Updated schedule to be provided 1/23. Design- ROM has been sent to FM&E PMs. 4 options- realign, extend boat ramp, do copper dam plus scour walls, extra matting into the river. Was interested in option 3, including scoured walls. All actions fit within a new general permit. OBP has an issue with 3 of the 4 options, and seems like a lot of time has been wasted. FM&E is exploring option 3. Details to be discuss in a meeting on</p>	
	<p>"Riverbend Roads Phase III B/C" - Riverbend Roads Phase III BC_LRT (b) (7)(E) All Weather Road and Gates</p>			USACE		<p>Habituate mitigation- estimate is being worked, final design has been completed. Funding to be moved to environmental. CR needs to be submitted to get funding changed</p>	
TI M&R Projects							
	Various					<p>Primus is back on track. Did some ground landing for tower, working on mowing and brush clearing, also working on completing last part of river road. Progress review tomorrow, trying to obtain the</p>	

Comments 1/16	Actions Required 1/16
<p>Contracting for electrical distribution- contractor has been selected. Looking to coordinate with AEP in Feb. Design- provided concept designs, provided ROMs this past week on the options provided. USACE asked to provided ROM using concrete instead of mating. Hoping to have ROM out by the end of the week. will need to get a new regional general permit, since we are so close to the 500 cubic yard environmental permit. RE is covered waiting until after the <u>construction is complete to</u></p>	
<p>Habituate- put together a schedule that is in final revision, have a tentative subcontracting plan. Habitat will not be its own project just planning to piggyback this contract.</p>	<p>(b) (6), (b) (7)(C) to provide the drawings</p>
<p>CTIMR- has rain delays in the last few weeks, having issues with work force from Primus, waiting for schedule to implement the current work plan.</p>	

Del Rio Sector

Project/Activity Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23
TI Projects						
Eagle Pass	(b) (7)(E)				PRD was last with (b) (6), (b) (7) got an update from OCC saying that O&M funding is good to be used on this project	(b) (6), (b) (7)(C) to follow up with (b) (6), (b) (7)
TI M&R Projects						
Various			(b) (6), (b) (7)(C)		No updates	

Comments 1/16	Actions Required 1/16
PRD is being reviewed by OCC. Questions of BSFIT funding is appropriate to use for this project.	
CWP is currently active, scheduling site visits, installing Timber Tressel rip rap, also working on cane removal,	

Big Bend Sector

	Project/Activity Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23
TI Projects							
	None						
TI M&R							
	Various		(b) (6), (b) (7)(C)			No update	

Comments 1/16	Actions Required 1/16
No new work, new requirements have been routed to OBP and being entered into FITT	

El Paso Sector								
Project/Activity Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23	Comments 1/16	
TI Projects								
K-1B	(b) (7)(E)	(b) (6), (b) (7)(C)	USACE	(b) (6)	No updates. DT packages are with legal for review, no update on that progress. Hoping to have filed with the court on Jan 28. BCOE review will take place then end of this month. Water Line- called El Paso water and has not responded, the water line still doesn't look like its been relocated as of last week.		Still focused on RE clearance, had a call 1/15, RE is moving forward DT packages are in legal review, looking to have DT filed as early as the end of January, also starting the pre-procurement efforts updating the BCOE	
"Crossovers (8)" - (b) (7)(E)	(b) (7)(E)		USACE	(b) (6)	No updates since RE call last week. Still pushing several RE actions. Working several condemnation packages. (b) (6) to check with (b) (6) on the RE notes. (b) (6), (b) (7)(C) to schedule another RE call	(b) (6), (b) (7)(C) to check with (b) (6), (b) (7)(C) on the RE notes	Focused on RE clearance, held a call 1/15 still working on getting ROE SE clearance, getting boundary of government owned land versus private owned land.	
(b) (7)(E)	(b) (7)(E)		USACE	(b) (6)	Completed. Close Out.		Closing out in FITT. Final inspection took place last Thursday. Bolts to secure grating was resolved. Project completed. USACE working formal close out process.	
USIBWC Maintenance Gate Retrofit	(b) (7)(E)		USACE	(b) (6)	BCOE review is under way looking to complete by Feb 8. Will take updated documentation and have procurement push through. Schedule showing award in	(b) (6), (b) (7)(C) to provide RFP	Construction contract- district is working on the BCOE review, procurement is waiting on BCOE to be completed to issue RFP for commercial close out project. Sector would like to look at the	

	<p>(b) (7)(E) (b) (7)(E)</p> <p>Crossing</p>	<p>(b) (7)(E)</p>	<p>(b) (6), (b) (7)(C)</p>	USACE	<p>(b) (6), (b) (7)(C)</p>	<p>RE is working on legal opinion on if the government has an easement. Waiting for that to perform next steps, survey also hinges on the RE survey. In the process of negotiating the survey. Design- had a kickoff meeting with design team planning on be onsite on Feb 20. (b) (6), (b) (7)(C) planning to meeting them and provide</p>	<p>(b) (6), (b) (7)(C) to provide list of people to visit for site visit request.</p>	<p>RE effort- primarily working on additional title work between 2 private land owners along the access road to confirm the actual ownership of the land, district will be working on the design in house</p>
--	--	-------------------	----------------------------	-------	----------------------------	---	---	---

M&R Projects							
Canal Bank Erosion		(b) (6), (b) (7)(C)			No update		K5 closed out last Thursday, looked at erosions, Sector seems satisfied. Contractor is heading west toward Fabens
Lighting Maintenance Contract					No update		no update
Road Maintenance Contract					No update		Contractor is still completing work plan at Monument 31 area. Contractor requested FM&E PM to perform a site visit late next week
Fence Maintenance Contract					No update		Contractor is working on Santa Teresa gate repair- working on a binding issues
Vegetation Contract					No update		Meeting this week with contractor and local USACE to discuss Santa Teresa work area form Santa Teresa to Lordsburg
Legacy Fence Foundations Repairs					No update		no update.
MOU with TXDOT					No update		Received various surveying information, sent to RE
IAA with IBWC for Vega Mowing					No update		no update.
MOA for the Chamaizal Park Road					No update		no update.
K-1A Water Main Break					No update		Still waiting on CO approval, (b) (6), (b) (7)(C) to follow up on.

	Guadalupe Bridge		(b) (6), (b) (7)(C)			No update		no update.
	Cattle Pens					No update		Waiting for USACE to award the RE survey contract, may have to extend the ROE for survey.

Actions Required 1/16	Comments 1/9	Actions Required 1/9
	Real Estate meeting Schedule to take place 1/15	
	Real Estate meeting Schedule to take place 1/15	
Close out	Pre-final took place 12/14. Found an issue with the bolts securing the head gate. Scheduled final inspection 1/10.	
(b) (6), (b) (7)(C) to provide Sector a copy of the RFP	USACE has completed IGE and plans to release the RFP, contracting determined the project will require a BCOE review. The BCOE should be signed this week. I liquidated	(b) (6), (b) (7)(C) provide sector a copy of the RFP

	<p>Additional title work is required, a proposal has been submitted to do the additional title work. PM is working to develop a budget and schedule.</p>	
--	--	--

	<p>Heading out the K5 tomorrow for finals inspect will be able to inspect the work. This will be the first change to view the work. Will capture pictures to provided to (b) (6), (b) (7)(C)</p>	
	No update	
	<p>Received new requirements for damaged culvert, no current Clin for this repair. Working to get added to the next contract at the end of Jan. Contractor is engaging current work plan</p>	
	<p>Conducted pre-construction for the new gap filler contract. Will continue to monitor current contract through close out.</p>	
	<p>Meeting with COR this morning to review the previous work invoices and upcoming requirements. Completed vegetation removal from El Paso to Fort Hancock and now going from El Paso West</p>	
	no update	
	no update	
	no update	
	no update	
	<p>ratification at the end of the year. Still waiting for review and approval at their HQ. Need get a better updated on who's</p>	

	no update	
	no update	

Comments 1/2	Actions Required 1/2
<p>Received an email that all the condemnation letters have been sent to the district for internal legal review. Once that review takes place it will go forward to DOJ. No changes in schedule. No updates on the water pipe. Will move forward with the current flood protection place.</p>	
<p>One email from (b) (6), (b) (7)(E) for (b) (7)(E) ROE have been completed. Still moving forward with getting the remaining ROEs signed off.</p>	
<p>Contractor wasn't able to get the last remaining punch list items. The final inspection has been requested. Hoping to have the final inspection of the bolts this week. All other punch list items are complete.</p>	
<p>No updates- Needed BCOE review before construction because it's been deemed a construction contract.</p>	

No RE updates since last meeting. (b) (6) is coordinating with design group as well as working on schedule and budget. Wanted to do initial site visit in the next few weeks which was cleared on the last RE call.

(b) (6), (b) (7)(C) to set up a bi weekly meeting for Monday

(b) (6), (b) (7)(C) to set up a bi weekly meeting for Monday

Contractor had approved work plan and was staging equipment before the holiday. Contractor was supposed to start work before the holiday, (b) (6), (b) (7)(C) to visit to check on progress	
No update	
Completing work in the Monument 31 area	
A gap fill contract will be in place until the 3rd week of February	
Site visit with contractor to ID requirements in El Paso and Santa Teresa areas. Working west now, completed all work east of El Paso	
Talked to (b) (6), (b) (7)(C) . who reached out to USACE to discuss the repair solutions.	
Waiting to hear back from TXDOT	
No update	
No change	
Got word from CO that waiting final approval	


New schedule has been provided. Will be completed by April 15th.	
Working under temporary ROE, received CATEX, USACE is trying to working to award a survey contract at the beginning of February.	

Tucson Sector								
	Project/Activity Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23	Comments 1/16
TI Projects								
	"Douglas Primary Fence Replacement (b) (7)(E) Douglas Primary Fence Replacement, Phase 3	(b) (7)(E)	(b) (6), (b) (7)(C)	USACE	(b) (6), (b) (7)(C)	Project complete. Closed out	Close out	Teflon plate was causing issues with locking pin, issue has since been resolved. All punch list items have been completed.
	(b) (7)(E) Access Roadway (b) (7)(E)	(b) (7)(E)	(b) (7)(E)	USACE	(b) (7)(E)	Phase IIIa- about 11% complete. Deliveries of the additional materials have been provided. Second installment to start Feb 20th.		Phase IIIa- got kicked off last week. Unit has been doing training. First full day of construction was scheduled for 1/16. Freezing weather has caused an issue (frozen pipe) with pre-construction activities. City to fix the frozen pipe on 1/16. Working on additional procurement requirements, plan of action is being worked.
	"Nogales Grand/Morley (b) (7)(E)	(b) (7)(E)	(b) (7)(E)	USACE	(b) (7)(E)	All close out documents except as-builts have been put into FITT. Close out.	Close out	All punch list items are complete. Working on credit mod for the anti graffiti coating. Placed new pins on Monday and everything works, Sector is happy with the work completed
	Baboquivari Road Improvements			USACE		RFP for AE went out 1/15 proposals were due 1/22. Have not had a change to check if the proposals have come back yet. Study for the complete of the entire area, the RFP will provide through the 35% design.		RFP for AE was due to go out 1/15, AE proposals are due 1/22.

	Organ Pipe	(b) (7)(E)	b) (6), (b) (7)(C)	USACE	(b) (6), (b) (7)(C)	<p>Proposal has been signed. Looking to have awarded no later than 1/25. Archeological surveys took place- (b) (6), (b) (7)(C) to provide the update. Working on the final signatures on the Fonsi. As soon as Fonsi is signed can update the SUP.</p>		were waiting to get IGE sign off yesterday, needed formal review. Until IGE is signed the contract will be held. Once signed negotiations for award will occur
	Naco fence replacement					<p>No updates, check back with (b) (6) on the status of the PRD.</p>		1/10 project planning meeting occurred. FM&E working to update the PRD. USACE is standing by. Sector to be submitting an issue paper because of their concern with funding this project. Sector is pushing for the full (b) (7)(E)

TI M&R Projects							
	Silver Creek Gabion Install south of border		(b) (6), (b) (7)(C)			No updates	BPFTI is addressing issue with Mexico's international affairs office
	Gap Filler Work Plan					No updates	No update
	Forest Service IAA					No updates. Using the funds on forest service roads for	No update
	MATOC					No updates. Kick of meeting for the fence to take place tomorrow.	No update

Actions Required 1/16



Yuma Sector

	Project/Activity Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23
TI Projects							
	None						
TI M&R Projects							
	Adrade Fence Repair		(b) (6), (b) (7)(C)			No update. Sector is up today with trying to met with Tribal to get business license in the next tribal council. Contractor is ready to start, waiting for the issue of NTP. Small tribal meeting held last Friday, did not change anything.	
	MATOC for Roads/Fence/Electrical					No update	
	Environmental					No update	
	Various					No update	

Comments 1/16	Actions Required 1/16
Met with Tribal liaison officer to schedule a meeting to get business lincense, next meeting Feb 5. We don't have an explanation of why we weren't able to get a meeting prior to that date. (b) (6), (b) (7)(C) may be able to fill in (b) (6), (b) (7)(C)	
no update	
no update	
no update	

EI Centro Sector						
Project Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23
TI Projects						
(b) (7)(E) All Weather Roadway Improvement	(b) (7)(E)	(b) (6), (b) (7)(C)	USACE	(b) (6), (b) (7)(C)	Phase A- in the middle of procurement for deployment of early March. All BOM are in, Construction oversight SOW is with procurement. Phase B design to start the end of this month. 60% submittal to happen the end of March. Waiting to hear from the BLM on the check final for the EA. (b) (6), (b) (7)(C) to follow up on the status of the EA. need to a have a call for alignment of road up (b) (7)(E) is working on the Water permit with IID.	(b) (6), (b) (7)(C) to follow up on the status of the EA
TI M&R Projects						
B-4 Playa					Rip rap project ready to receive rock. Waiting for decision on who will perform the work CTIMR vs. contractor.	
CTIMR - Contract actions and work plan status						
CTIMR - All activities					Road maintenance from (b) (7)(E) 1/25 completion. Normandy barrier retro fit schedule to complete 1/24. (b) (7)(E) vegetation removal and tree trimming completed.	
Various					planning on installing light poles.	

Comments 1/16	Actions Required 1/16
Phase a- in procurement. Phase currently scheduled to have military deploying March 1. Trying to set up rental for main staging area, SWPP to have internal peer review, final feedback on general BLM. Comments were requested by 1/16, currently have not gotten any feedback. Phase B design will start at the end of January, with 60% design due at the end of March. Construction over site for phase a- paper work with USACE and trying to get it pushed through to procurement.	
Completed, Sector and station have given us a very positive response on what has been done, work performed through CTIMR	
Looking at pole replacement, vegetation removal and spraying along fence, PMR scheduled for 1/17 with contractor,	
No update	
No update	

San Diego Sector

	Project Name	FM&E Number	CBP PM	Service Provider	Service Provider PM	Comments 1/23	Actions Required 1/23
TI Projects							
	(b) (7)(E) Stabilization and Access Road Safety Improvements	(b) (7)(E)	(b) (6), (b) (7)(C)	USACE	(b) (6), (b) (7)(C)	(b) (6), (b) (7)(C) to provide the mailing address for her. To provide hard copies of the as-builts. Close out	(b) (6), (b) (7)(C) to provide mailing address for as-builts. Close out
	(b) (7)(E) Roadway Improvements			USACE		Held a meeting regarding bringing the material to the site. (b) (6), (b) (7)(C) was going to follow up with wage grade with the potential of using equipment procured by CTIMR contractor, if the equipment is available could the complete the work with. Well house have been completed.	
	(b) (7)(E) 2 All Weather Road			USACE		Meeting scheduled for 1/23. will have updates after today. Surveyor is onsite today.	funding issue to be addressed

TI M&R Projects						
	Bunker Hill		(b) (6), (b) (7)(C)			
	Vegetation Removal / Reveg				. Veg- herbicide is being applied, Started at North Levy road. Tacati POE will be the second herbicide application	
	Road Work				At road lamp placement is ongoing. Turn out mirrors- looking into, contractor is replacing broken and realigning mirrors Bell Valley Road is in progress- placing soil stabilizer. Couch Road- in progress- placing decomposed granite. all roads work in east	
	Fence and Gates Work				Gate Maintenance- inspection and erosion control, ongoing.	
	Various				power outage (lights) at the Mesa Airport. Looking to implement a permanent fix but lights are work. Valley well- well completed, electrical is 95% complete, waiting for step down transformer.	

Comments 1/16	Actions Required 1/16
Got a copy of final mod loaded into FITT and make sure all hard copies of as-builts have been mailed out.	
Final 100% design was made on Jan 4. Doing preliminary coordination on project specific delivery info for April 2 deployment. Working with JTF North- hoping to have a get together meeting next week. Possibility that 2 deployments will not complete the full 5.4 miles of road	
RE is getting a survey team out to the site to stake the permanent access and construction easement. Bio and cultural survey is currently being worked. Will need a monitor during construction. (b) (6) (b) (7) (D) planning to visit next week. Still waiting to find out if a pole will need to be relocated.	

No update	
Otay Mesa POE veg removal has been completed, Washers Woman vegetation removal will begin tomorrow. Herbicide application will begin being applied	
Installing turn around mirrors. Bell Valley access road- grating and culvert cleaning. Monument 24- preparing to place aggregate.	
Regular maintenance, Whiskey 8 gate has been complete, another motorized gate was also repaired.	
Electrical work in bunker hill to be completed Jan 23. wiring installed incorrectly causing arching and shorts. Pump house for well has been completed electrical to begin shortly, tank has been ordered.	

Sector	Project Type	Project Name	FM&E Number	Status	CBP PM	USACE PM
Del Rio	PF225	M-1	(b) (7)(E)		(b) (6), (b) (7)(C)	
El Centro	PF225	B-2				
El Centro	PF225	B-4				
El Centro	PF225	B-5A				
El Centro	PF225	B-5B				
El Paso	PF225	H-2A				
El Paso	PF225	I-1A				
El Paso	PF225	I-1B				
El Paso	PF225	K-1A				
El Paso	PF225	K-1C				
El Paso	PF225	K-2A				
El Paso	PF225	K-2B				
El Paso	PF225	K-2C				
El Paso	PF225	K-2D				
El Paso	PF225	K-3				
El Paso	PF225	K-4				
El Paso	TI	San Luis Road NASR HV-1 HV-2 EPT 8001-1		CLOSED IN FITT		
Laredo	TI	Laredo 8501-1 Riverbend Road Flood Repairs		CLOSED IN FITT		
RGV	PF225	0-8				
RGV	PF225	0-10				
San Diego	TI	A-1 SDC 7200-1 Slope Stabilization and Access Road Safety Improvements "Design Concept Feasibility Study & Report" (DCFSR)		CLOSED IN FITT		
Tucson	PF225	D-2				
Tucson	PF225	D-5				
Tucson	PF225	D-5A				
Tucson	PF225	D-5B				
Tucson	PF225	E-2A				
Tucson	PF225	E-2B				
Tucson	PF225	E-3				
Tucson	TI	Black Draw_TCA_3140-1_Bridge		Ready to be deactivated		

Yuma	TI	(b) (7)(E)	Ready to be deactivated	(b) (6), (b) (7)(C)	(b) (6), (b) (7)(C)
Yuma	TI		Ready to be deactivated		
Yuma	TI		CLOSED IN FITT		
RGV	PF225			O-17 Acceptance, Final Inspection, Punch list);	
San Diego	TI			CLOSED IN FITT	
RGV	PF225				
RGV	PF225				
RGV	PF225				
RGV	PF225				
RGV	PF225				
	PF225			O-18: Acceptance, Final Inspection, Punch list);	
	PF225			O-19 Acceptance letter, as-builts, Inspection Notice, Final Punch List	
	PF225			Need all closeout documents	
El Paso	TI			Ready to be deactivated	
	PF225			Need all closeout documents	
El Paso	TI			Need Final punch list and Warranty	
	Military			Pull back of funds then ready to be deactivated	USACE
	Military			Pull back of funds then ready to be deactivated	USACE

	PF225	(b) (7)(E)	As built, clean up of FITT and Pull back of funds.	(b) (6), (b) (7)(C)
			Need As Builts, Final Punch List, O&M Manuals, and Warranty	
Tucson	TI			