



Border Wall Prototype Milestones

| ones | *** Subject to change based upon Acquisition Timelines *** | | | |
|------------|--|----------------|-------------------|-----------------|
| Milestones | | # Days Slip | Date as of 4/4 | Current Date |
| Σ | RFP Solicitation to Industry | | (ん) | |
| | RFP Concept Papers Due | 4 | (D) | (5) |
| | SSEB Down-Select (up to 20 vendors) | 7 | | |
| | Industry Site Visit | | | |
| | Design Proposals Received from Industry | 6 | | |
| | DHS Prototype Waiver Submitted to S1 | | | |
| | DHS Waiver Signed by S1 (estimated 31 days) | | | |
| | Source Selection Decisions (2) | | | |
| | Congressional Notifications | | | |
| | Contracts Awarded | | | |
| | Construction Begins | | | |
| | Construction Complete | | | |

* 4 week Source Selection

5/31/17