

Date: 3/15/2004 2:45 PM

Sender: (b)(6)

Priority: Normal

Subject: TCA PDT Meeting Agenda for 23 March 2004 (b)(6)

Author: (b)(6)

Date: 3/15/2004 2:45:00 PM

Priority: Normal

(b)(6)(b)(7)(C)

Subject: TCA PDT Meeting Agenda for 23 March 2004

Please find attached the draft agenda for next Tuesday's meeting in Tucson....  
Should you have any questions, comments, or additions, please reply directly to this e-mail.

(b)(6)

<<032304AD.pdf>>

(b)(6)

Senior Project Manager

(b)(6)

(b)(6)



032304AD.PDF

(b)(6)

(b)(6)

(b)(6)

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

**MEETING AGENDA**

Meeting Date and Time: 03 March 2004 – HDR Tucson Architecture Office, 10:00 am  
Meeting Location: HDR – Phoenix (Map Attached)  
5210 E Williams Cir, Suite 530

**MEETING PURPOSE**

TCA PDT Meeting

**INTRODUCTIONS**

**10:00 – 10:15 REVIEW OF ACTION ITEMS**

ACTION	RESPONSIBLE
1. Follow up on contract for GSRC to prepare EA for RVS in Douglas AO – need survey and engineering support – need purpose statement developed by HDR – access to sites reviewed by (b)(6) and HDR	(b)(6)
2. WWD foundation change to grouted rock – Baker to check on Geotech – AzANG to check with constructing unit	
3. Baker needs official comment resolution sign off on Nogales Tunnels from the PDT.	
4. Follow up on fencing for Puzzi property in Douglas	
5. Temporary Vehicle Barrier locations for EA development, Various stations	
6. (b)(6) to come up with acquisition plan and proceed with appraisals for Nogales 1 ½ mile roadway	
7. Lighting design test follow up with Castro Electric	
8. Fence details and BOM for Naco 4 Mile roadway deployment – redirected units from Organ Pipe	
9. Corrected Ephraim Ridge Report	
10. 60% DGL 3.6 miles due 27 April 2004	
11. 100% DGL 4.3 miles due 23 March 2004	
12. 100% Naco 10 mile 22 June 2004	
13. 100% remainder of 5 miles East of POE 27 May 2004	
14. Follow up meeting with (b)(6) 2 March in Phoenix, conference call in legal	
15. Check on unit capability in Naco to see if they can move the 1" pvc waterline in the way.	
16. Conference call on budgets within the next few weeks	
17. e-mail DGL & NCO deployment contacts	
18. (b)(6) to provide BLM ownership to (b)(6) (b)(6) for distribution to the PDT	
19. New roadway alignments in NGL to be provided to the USFS by (b)(6) once information is provided by (b)(6)	
<b>ACTION</b>	
<b>Environmental Working Group</b>	
1. (b)(6) to contact (b)(6) regarding draft BO	

*DRAFT*

*discussed letter to project owners sent out last week. appraisals out in paperwork for easement plans sent to property owner (b)(6) receive letters will estimate AZ lands OKAY 1 or 2 not complete make relevant - NO K- road & AZ lands have sent call*

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

ACTION	RESPONSIBLE
2. SOW development and processing for GSRC continued work on WWD	<b>(b)(6)</b>
3. Contact (b)(6) regarding 404 permit issuance on a government to government level	
4. Revised Sonoita alignments and possible SOW revisions ASAP	
5. Check on MOU / MOA and the Southwest Strategy, report back next PDT	

**10:15 – 10:20 RVS**

No Monthly report from IMC

Access for RVS in the Douglas AO. Note Action Item 1.

**10:20 – 10:45 MILITARY DEPLOYMENTS**

Arizona National Guard

(b)(6)

**WWD – West of DGL POE**

- Oregon National Guard – June 2004, 30 soldiers for two 2-week deployments
- Alaska National Guard – 15 soldiers, 1 to 15 May 2004

**Douglas Roadway West of POE**

- Illinois N.G. 10 July 2004 (70 troops, LWCs on Kings Ranch Road – possible backup on WWD)

JTF-6

(b)(6)

**Scheduled Deployments FY'04**

- Naco, Az USBP (Patrol Roads) 10-Feb to 30-Mar
- Douglas, Az USBP (Patrol Roads) 10-Feb to 30-Mar
- Naco (Fence & Barriers) 15-Mar to 15-Apr
- Nogales, Az USBP (Patrol Roads) Jul & Aug

**10:45 – 11:15 ENGINEERING**

Baker Eng. - updates, discussion and map of projects

Douglas, 13 Miles of Roadway

Nogales, Tunnels, Preliminary & Final Design

Formal comment matrix pending. Comments from Union Pacific Rail Road are outstanding.

Nogales, 1-1/2 Miles Roadway, follow up on Geotech with (b)(6)

Douglas, Lighting

(5 Miles) Split East and West of the POE, Preliminary and Final Design. *No*

Not started

Douglas, Construction Oversight, and Staking. *No*

Note JTF-6 deployment

Douglas, International Ditch, Preliminary and Final Design *No*

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

Not started  
Naco, Lighting (5 Miles) Split East and West of the POE, Preliminary and Final Design *NO*  
Not started  
Naco, Primary Fencing, Preliminary and Final Design *NO*  
Not started  
Naco, Construction Oversight and Staking *NO*  
Note JTF-6 deployment  
Nogales, Construction Oversight and Staking *NO*  
Not started  
Nogales, Aerial West of Nogales *complete*  
Not started  
Nogales, Schematic Design *3 miles west & 7 miles east of POE near cortex ROEs*  
Not started  
Sonoita, Preliminary Design *10 of road improvements, access road changes & foot prints*  
Not started  
Permanent Survey Markers *Some in & some still needed*  
Not started  
Temporary Vehicle Barriers  
Not started  
Naco, 10-miles Roadway, Preliminary and Final Design *on-going 1st sent the due June 22, 04*

**11:15 – 12:00 ENVIRONMENTAL**

GSRC - updates and discussion  
PEIS Tucson & Yuma (AERC 225)  
BA – Operations – Tucson & Yuma (AERC 51)  
Whitewater Draw 404 Permit  
Checkpoint (b) (7)(E) (AERC 227)  
Checkpoints (b) (6) (AERC 499)  
Naco BA  
Temporary Vehicle Barriers (Nogales & Sonoita Stations)  
Sonoita  
Nogales Schematic Design  
RVS EA for Tucson and Ajo Station  
Cabeza Prieta Road Report  
ESA for the Ajo garage

**12:00 – 1:00 LUNCH**

**1:00 – 1:30 REAL ESTATE**

USACE – (b)(6)  
Douglas Lighting (5 Miles) Split East and West of the POE  
No action at this time  
Douglas, 13-Miles Roadway West of POE  
Douglas, International Ditch  
No action at this time  
Naco, Lighting (5 Miles) Split East and West of the POE  
No action at this time

*> nothing*

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

Nogales, 2-Miles Roadway East of POE

Nogales, Construction & ROW Acquisition (Pending Alignments)

No action at this time

Nogales, Schematic Design

All ROE's have gone out for 10 miles west and 5 miles east of POE

Sonoita, Preliminary Design, and Coordination

Permanent Survey Markers

No action at this time

Temporary Vehicle Barriers

No action at this time

Western Region - (b)(6)

Ephraim Ridge Reclamation

(b)(6) provided an incomplete report on Ephraim Ridge land acquisition. Report must be resent due to technical errors.

*UNDER CHALLENGE UPON LAND ACQUISITION INFORMATION*

**1:30 - 1:45      PROCUREMENT**

Naco & Douglas deployments (JTF-6)

April deployment into Naco (JTF-6)

May deployment into Douglas at Whitewater Draw (National Guard)

**1:45 - 2:00      CONSTRUCTION**

Report from Kleinfelder

**OTHER ITEMS**

**NEXT MEETINGS**

**27 April 2004 - HDR Phoenix, 10:00 am**

**25 May 2004 - Tucson Station, 10:00 am**

**22 June 2004 - HDR Phoenix, 10:00 am**


**27 July 2004 - Tucson Station, 10:00 am**

**24 August 2004 - HDR Phoenix, 10:00 am**

**14 September 2004 - Tucson Station, 10:00 am**


**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

**Meeting Location**  
5210 E Williams Cir, Suite 530  
(520) 571-7800



Contact (b)(6) if you need detailed directions or wish to add agenda items.....

FY04 TUCSON SECTOR DEPLOYMENTS



Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

FOR CORRECTIONS PLEASE CONTACT  
 (b)(6)

as of 8 December 2003

Date: 3/16/2004 10:54 AM

Sender: (b)(6)

Priority: Normal

Subject: RE: TCA PDT Meeting Agenda for 23 March 2004

(b)(6)

Subject: RE: TCA PDT Meeting Agenda for 23 March 2004

Conference call number and passcode for next Tuesday's PDT meeting beginning at 10:00 Mountain Time:

(b) (7)(E)

(b) (7)(E)

(b) (6) P.E.  
Senior Project Manager

From: (b)(6)

Sent: Monday, March 15, 2004 12:46 PM

(b)(6)



Date: 3/19/2004 12:39 PM  
Sender: (b)(6)  
Priority: Urgent  
Subject: Telephone for HQ Poly-Com Video Conferencing

Author: (b)(6)  
Date: 3/19/2004 12:39:49 PM  
Priority: Urgent  
To: (b)(6)  
Subject: Telephone for HQ Poly-Com Video Conferencing

(b)(6)

Here is the telephone for (b)(6) in HQ. They are the people working on fixing the bridge for the video conferencing.

(b)(6)

The number for the ACLDIR Picture-Tel equipment is (b)(6)

If (b)(6) thinks the bridge is fixed on Monday, give me a call at (b)(6)(b)(7)(C) and we can arrange to put our equipment on test it with HQ.

Also, if the bridge does get fixed, you may want to ask your people in Arizona again what the name of their video equipment is, as (b)(6) said he had never heard of that brand and it may not be compatible with the rest.

FYI - Our Picture-Tel was taken over by Poly-com which is what HQ has for the bridge.

(b)(6)



ELWG - POT 3/23/04

Road alignment - ~~Pass~~ Sonoran & diag road - Scoping needs

Mou - Southwest strategy - all agencies' signature will participate & cooperate on enviro

- trans by Mou rept of agencies will engage other agency - trans

Worky protocol - invite them to become cooperative agency

Arizona Plan ABC - wants in F&WS stopped looking at our BA until we see other info slight increase in ATU's at stations (DOESTAA/DOETAA) IN WEST DESERT

NACO WATCH Supply for AGENTS - BESSA SEWER SYSTEM - FAMILIES MAYBE INCLUDED

WWDRAW - MITIGATION for wetlands disturbed & parts - done NACO BA - Regrowth help - POSSIBLE BRIDGES - FURTHER BENEFITS / COST ANALYSIS - (b)(6) TO ASSIST ON DESIGNS - HAZLEY BRIDGE - YES OR NO

Temp Vehicle Barrier - Naco Tucson Casa Grande, Nogales stations - Maps IGA's coordinate - EA stated - mid way for draft - Exclusion of TOW - Learning action of ~~park~~ funds provide to TOW

RUS - EA Tucson / Ajo CASPERA Santa roads done - MAY need EA for maintenance SSA Ajo Gauge - DONE



EWG - 80T

3/23/04

Southern PEIS on UAS - (b)(6) -

PEIS date - next week APRIL 2, 2004  
- Legal Review

Nogales - mill bro - UAS on Hold

AIO UAS - on Hold

(b)(6) MEI - found news sites

(b)(6)

BP w/



①

PDT

3/23/04

Action Items

1) GSAC / HDI - 13 RVS sites, no report on access

- GSAC no contact yet

- Follow up on contract

- AERC HAS NOT RECEIVED FUNDS

- (b)(6) BH HQ to follow up on funding

2) WWP Foundation to rock - no action - delay in GWAC  
contracted to be done

3) Comments on tunnels not yet

4) (b)(6) property fence done - cattle guards?

~~5) fence~~

(b)(6) wats fence more fencing because we have cattle  
guards w/ no fence along border roads

5) try vehicle barriers

(b)(7)(E)

info given to GSAC

6) Acquisition plans for Nogales roads

7) Lighting Design - BP doesn't want new design for south  
already paid for - this is a retrofit - probably need

2 designs need to retrofit 60 poles

- need further discussion

8) Fence details for deployment 1 June 2004

fence panels to be in ground

- need to use up epoxy remaining material

9) Ephraim ridge project

10)



2

14) done

15) A201 can't move pipe - need contractor

specifically pipe

16) Budgets - spending plans went to G.P

17) report done

18) blob info done

19) new road alignments -

(b)(6)

- 3 mile alignment

- 7 mile alignment

Small Group

1) done

2/3) done

4) Sonoran park

5) Mon on southwest streets

& Mon of State of AZ & DOI

- lost on ASLC website

crisis

Knapville

Website up - (b)(6) target link

may need to modify DOE for state lands for pipeline

NVS - no months report

agencies on getting things done

3 systems in Nogales / Douglas

- Canyon Hill retrofit 4/12

- 3 systems no leases - need 3.

of pipe 3/1 March

AZ state leases 4/8 meeting on leases & ROW

1 BLM lease being processed

NPS lease

AJO EA survey ready

trans

Armed Vista project site covered - altitude site needs EA

water shut & 130 cten - 020 road altitude on FS land



(B)

RVS - TD 106, 107, 129, 136, 135  
Real Estate issues - critical  
ways to reductions  
all road access

militer  
AZ, AK

(b)(6) to look for water tank, building, track hoe, crane  
(b)(6) needs instructions and assembly of components

JTF-6

enough

Douglas 13 miles 100% on <sup>up mts</sup> Apr 27th for new hydrology data  
60% 3.6 miles at same time

roughly through ~~road~~  
fall road

Douglas lift

swater - GIS to go to (b)(6)

- swater road - gravel cover after initial grading

Evacuated

PEIS legal comments add actions

BA Tucson - replace NACO etc & ATUS ops

WWD put review, mitigation plan ongoing  
need approval by 31 April

NACO BA - quote any take done

unfavorable basis - info provided

- town permit on nation

swater road impact - need access roads

- NACO's on private

Ajo/Tucson station WS - needs ROE

Cajon Mtn Road - sent to FWS

Ajo Range - low

Tucson Range - draft out

Ajo land - Swags being done



4

Real Estate

USACE

Douglas Lytle - road work

13 miles - now 8 ES - need to discuss w/

Sanita - access roads - 3 people referred to sign roads  
2 may come off list

Cameron bridge 7 acres funding in spending plan

\$250K set aside

Can obligate approved value

boundary survey need to be done

Promat

Naco / Douglas - (b)(6) wants overhead pipe for next deployment

price looks good for very limited hours

shopper can deliver y pipe for \$100K

difficult sizes

Other mill can produce same size for \$140K

Anten Tun

Inventory of materials

Sanita aligns

Right of Way & water line relocation

1" pde line move

after anten meeting on Thursday to discuss w/ JTF-6

- ask for inventory not used

tasking - Funding for RVS

labor price for military

Legal descriptions for Nogales