

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

**MEETING AGENDA**

Meeting Date and Time: 18 November 2003 10:00

Meeting Location: Tucson – USBP Station

**MEETING PURPOSE**

PDT Meeting

**INTRODUCTIONS**

**10:00 – 10:15 REVIEW OF ACTION ITEMS**

<b>ACTION</b>	<b>RESPONSIBLE</b>
<b>Project Delivery Team</b>	
1. Report on Ephraim Ridge Real Estate Issues - (b) (6) (b) (6) will follow up with Western Region.	<b>(b) (6)</b>
2. MOU developed for Bureau of prisons to fabricate fence extension for DGL	
3. Follow up on contract for GSRC to prepare EA for RVS in Douglas AO – need survey and engineering support	
4. Martial cost and delivery time matrix forwarded to PDT members	
5. Rail ordered for Temp. Vehicle Barriers in DGL & NCO	
6. Cost of military deployments from JTF-6 to determine asset value	
7. Working set of 4.4 miles of new roadway west of POE to the AzANG	
8. Final Plans Nogales first ½ mile of 2-Miles by 1 Dec.	
9. SWPPP responsibility for construction and ongoing reporting - Kleinfelder & Stations	Kleinfelder & Stations
10. SWPPP training – need contact to set up training	<b>(b) (6)</b>

<b>ACTION</b>	<b>RESPONSIBLE</b>
<b>Engineering Working Group</b>	
1. All Preconstruction BOMs through HDR before going to (b) (6) (b) (6)	All
2. Fill material source located for February deployment to Douglas	<b>(b) (6)</b>
3. WWD foundation change to grouted rock – Baker to check on Geotech – AzANG to check with constructing unit	

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

ACTION Environmental Working Group	RESPONSIBLE
1. Mitigation costs possible from BA to be provided to (b) (6) (b)(6);(b)(7)(C)	<b>(b) (6)</b>
2. Copy of the signed FONSI to (b) (6) and GSRC. GSRC will distribute the final EA ASAP	
3. The Naco-Douglas Corridor SEA internal review comments by 7 November. GSRC will revise the preliminary final and submit the final and FONSI to HQ CBP for staffing 24 November. Final EA and signed FONSI for 30 November.	All
4. Tucson checkpoint (b)(7)(E)- GSRC still needs some information from (b) (6) (Ajo) regarding strategic enforcement reasons the checkpoint needs to be relocated	<b>(b) (6), (b) (7)(C)</b>
5. Corrected document titles on update documents	
Letter drafted to USF&WS Phoenix Field Office for CBP signature regarding Yuma BO and Tucson/Yuma BA; the letter should also acknowledge the USFWS cooperation	

**10:15 – 10:20 RVS**

**10:20 – 10:45 MILITARY DEPLOYMENTS**

Arizona National Guard

**WWD – West of DGL POE**

- Oregon National Guard – June 2004, 30 soldiers for two 2-week deployments
- Oklahoma National Guard – last 2-weeks of May 2004 in preparation for box placement
- Alaska National Guard – 15 soldiers May 2004
- Survey Crew from Idaho N.G.

**Douglas Erosion Control**

Tentative deployment of S. Carolina National Guard for June 2004.

**Douglas Roadway West of POE**

- Illinois N.G. 10 July 2004

JTF-6

LOCATION	PLANNER	START	END
NACO, AZ USBP (Patrol Roads)	<b>(b) (6)</b>	10-Feb	30-Mar
DOUGLAS, AZ USBP (Patrol Roads)		10-Feb	30-Mar
ORGAN PIPE, AZ, NPS (Vehicle Barriers)		15-Mar	15-Apr
NOGALES, AZ USBP (Patrol Roads)		Jul	Aug

**10:45 – 11:15 ENGINEERING**

Baker Eng. - updates and discussion

Douglas, New Roadway Designs

Nogales, Tunnels, Preliminary & Final Design

Nogales, 1-1/2 Miles Roadway, Preliminary & Final Design

FY'03 Contracts

**11:15 – 12:00 ENVIRONMENTAL**

GSRC - updates and discussion

**BORDER BARRIER SYSTEM PROGRAM MANAGEMENT  
DEPARTMENT OF HOMELAND SECURITY  
BUREAU OF CUSTOMS AND BORDER PROTECTION  
TUCSON SECTOR - U.S. BORDER PATROL**

PEIS Tucson & Yuma (AERC 225)  
Checkpoints (b)(7)(E) (AERC 499)  
Checkpoint - (b)(7)(E) (AERC 227)  
Nogales BPS (AERC 503)  
BA – Operations – Tucson & Yuma (AERC 51)  
Naco-Douglas SEA (AERC 218)  
Nogales Infrastructure EA (AERC #255 & 218 ENV #225)  
    The FONSI for the Nogales Various Infrastructure Improvements final EA  
    was signed on 17 October.  
Douglas Whitewater Draw  
Sonoita  
Nogales Schematic Design  
Temporary Vehicle Barriers (Nogales & Sonoita Stations)  
Naco BA  
Douglas Dip 5

**12:00 – 1:00 LUNCH**

**1:00 – 1:30 REAL ESTATE**

USACE – (b) (6)  
    Douglas Lighting (5 Miles) Split East and West of the POE  
    Douglas, 4-Miles Roadway West of POE  
    Douglas, International Ditch  
    Naco, Lighting (5 Miles) Split East and West of the POE  
    Nogales, 2-Miles Roadway  
    Nogales, Construction & ROW Acquisition (Pending Alignments)  
    Nogales, Schematic Design  
    Sonoita, Preliminary Design and Coordination  
    Permanent Survey Markers  
    Temporary Vehicle Barriers  
Western Region – (b) (6)  
    Report on costs and viability of acquiring additional real estate near Ephraim  
    Ridge

**1:30 – 1:45 PROCUREMENT**

**1:45 – 2:00 OTHER ITEMS**

**NEXT MEETINGS**

**9 December 2003 – HDR Phoenix, 10:00 am  
13 January 2004 – Tucson Station, 10:00 am**