

Schedule V1

BASE CONTRACT	Start	End	Duration (days)	Responsible Party
RFP Prototype IDIQ				
RFP Development	(b) (5)	(5)		OFAM
RFP Review & Comments (internal)				OCC/OFAM
RFP Review (Leadership)				PMO/IPT
Reprogramming (Funding)				Budget
Solicit RFP				PROC
Design Concept Papers Due				CTR
SSEB Downselect				PMO
Site Visit - Contractors				PMO/CTR
Design Proposals Received				PROC
Technical & Price Evaluation (SSEB)				BPAM
Board Report Complete / SSA Decision				PMO
Contract Document Development				PROC
Final legal review				OCC
Congressional Notification				PROC
Award				PROC
Kick-off Meeting				CTR/OFAM
Construction				CTR
Prototype Complete				CTR
A/E Contract				
RFP Development	(b) (5)	(5)		BPAM
RFP Review & Comments (internal)				OCC/BPAM
RFP Review (Leadership)				IPT
Solicit				PROC
FAR PART 16 J&A				PROC
Technical Evaluation				BPAM
Congressional Notification				PROC
Funding Required				CBP
Award				PROC
Kick-off Meeting				CTR/BPAM
A/E Product Development				CTR
Plan & Schedule to Gov.				CTR
Review Design and Report				BPAM/PROC
Comments Addressed				CTR
Briefing in Washington, DC to IPT				IPT
RFP Support During Solicitation				CTR
RFP Support During Construction				CTR
(b) (7)(E) Contract				
RFP Package Development (Design Portion)	(b) (5)	(5)		Design CTR
PMO RFP Review				PMO
RFP Review & Comments (internal)				OCC/OFAM
RFP Solicitation				
Technical Evaluation				BPAM
Legal/Procurement Review				OCC/PROC
Congressional Notification				PROC
Award				PROC

Schedule V1

BASE CONTRACT	Start	End	Duration (days)	Responsible Party
RFP Prototype IDIQ				
RFP Development	(b) (5)	(5)		OFAM
RFP Review & Comments (internal)				OCC/OFAM
RFP Review (Leadership)				PMO/IPT
Reprogramming (Funding)				Budget
Solicit RFP				PROC
Design Concept Papers Due				CTR
SSEB Downselect				PMO
Site Visit - Contractors				PMO/CTR
Design Proposals Received				PROC
Technical & Price Evaluation (SSEB)				BPAM
Board Report Complete / SSA Decision				PMO
Contract Document Development				PROC
Final legal review				OCC
Congressional Notification				PROC
Award				PROC
Kick-off Meeting				CTR/OFAM
Construction				CTR
Prototype Complete				CTR
A/E Contract				
RFP Development	(b) (5)	(5)		BPAM
RFP Review & Comments (internal)				OCC/BPAM
RFP Review (Leadership)				IPT
Solicit				PROC
FAR PART 16 J&A				PROC
Technical Evaluation				BPAM
Congressional Notification				PROC
Funding Required				CBP
Award				PROC
Kick-off Meeting				CTR/BPAM
A/E Product Development				CTR
Plan & Schedule to Gov.				CTR
Review Design and Report				BPAM/PROC
Comments Addressed				CTR
Briefing in Washington, DC to IPT				IPT
RFP Support During Solicitation				CTR
RFP Support During Construction				CTR
(b) (7)(E) Contract				
RFP Package Development (Design Portion)	(b) (5)	(5)		Design CTR
PMO RFP Review				PMO
RFP Review & Comments (internal)				OCC/OFAM
RFP Solicitation				
Technical Evaluation				BPAM
Legal/Procurement Review				OCC/PROC
Congressional Notification				PROC
Award				PROC

Schedule V1

BASE CONTRACT	Start	End	Duration (days)	Responsible Party
RFP Prototype IDIQ				
RFP Development	Tuesday, February 28, 2017	Friday, March 03, 2017	3	OFAM
RFP Review & Comments (internal)	Friday, March 03, 2017	Tuesday, March 07, 2017	4	OCC/OFAM
RFP Review (Leadership)	(b) (5)	(5)		PMO/IPT
Reprogramming (Funding)				Budget
Solicit RFP				PROC
Design Concept Papers Due				CTR
SSEB Downselect				PMO
Site Visit - Contractors				PMO/CTR
Design Proposals Received				PROC
Technical & Price Evaluation (SSEB)				BPAM
Board Report Complete / SSA Decision				PMO
Contract Document Development				PROC
Final legal review				OCC
Congressional Notification				PROC
Award				PROC
Kick-off Meeting				CTR/OFAM
Construction				CTR
Prototype Complete				CTR
A/E Contract				
RFP Development	(b) (5)	(5)		BPAM
RFP Review & Comments (internal)				OCC/BPAM
RFP Review (Leadership)				IPT
Solicit				PROC
FAR PART 16 J&A				PROC
Technical Evaluation				BPAM
Congressional Notification				PROC
Funding Required				CBP
Award				PROC
Kick-off Meeting				CTR/BPAM
A/E Product Development				CTR
Review Design and Report				BPAM/PROC
Comments Addressed				CTR
Briefing in Washington, DC to IPT				IPT
RFP Support During Solicitation				CTR
RFP Support During Construction				CTR
(b) (7)(E) Contract				
RFP Package Development (Design Portion)	(b) (5)	(5)		Design CTR
PMO RFP Review				PMO
RFP Review & Comments (internal)				OCC/OFAM
RFP Solicitation				
Technical Evaluation				BPAM
Legal/Procurement Review				OCC/PROC
Congressional Notification				PROC
Award				PROC

PREDECISIONAL/FOR OFFICIAL USE ONLY

Estimated Schedule (as of March 10, 2017; dates subject to change)

BASE CONTRACT	Estimated Start	Estimated End	Duration (days)
RFP Prototype IDIQ			
RFP Development	Tuesday, February 28, 2017	Friday, March 03, 2017	3
RFP Review	(b) (5)		
Solicit RFP			
Design Concept Papers Due			
SSEB Downselect			
Site Visit - Contractors			
Design Proposals Received			
Technical & Price Evaluation (SSEB)			
Funding Required			
Board Report Complete / SSA Decision			
Contract Document Development			
Final legal review			
Congressional Notification			
Award			
Construction			
Prototype Complete			
USACE Support			
Interagency Acquisition Agreement (IAA) Development	(b) (5)		
Funding Required			
IAA Review & Acceptance			
USACE Begins Wall Support*			
Environmental Support			
RFP Development	(b) (5)		
Funding Required			
RFP Package Review			
RFP Solicitation			
Technical Evaluation			
Congressional Notification			
Award			
A/E Contract			
RFP Development & Review	(b) (5)		
Solicit			
FAR PART 16 J&A			
Technical Evaluation			
Congressional Notification			
Funding Required			
Award			
A/E Product Development			
Review Design Standards			

*Begins real estate planning and title research, surveys, programmatic support including Source Selection Evaluation Board Support and Engineering/Design Support

PREDECISIONAL/FOR OFFICIAL USE ONLY

Estimated Schedule (as of March 10, 2017; dates subject to change)

BASE CONTRACT	Estimated Start	Estimated End	Duration (days)	Responsible Party
RFP Prototype IDIQ				
RFP Development	Tuesday, February 28, 2017	Friday, March 03, 2017	3	OFAM
RFP Review & Comments (internal)	Friday, March 03, 2017	Tuesday, March 07, 2017	4	OCC/OFAM
RFP Review (Leadership)	(b) (5)	(b) (5)	(b) (5)	PMO/IPT
Solicit RFP				PROC
Design Concept Papers Due				CTR
SSEB Downselect				PMO
Site Visit - Contractors				PMO/CTR
Design Proposals Received				PROC
Technical & Price Evaluation (SSEB)				BPAM
Funding Required				Budget
Board Report Complete / SSA Decision				PMO
Contract Document Development				PROC
Final legal review				OCC
Congressional Notification				OCA
Award				PROC
Kick-off Meeting				CTR/OFAM
Construction				CTR
Prototype Complete	CTR			
USACE Support				
Interagency Acquisition Agreement (IAA) Development	(b) (5)	(b) (5)	(b) (5)	OFAM
Funding Required				Budget
IAA Review				OCC/PROC
IAA Review and Acceptance				USACE
USACE Begins Wall Support*				USACE
Environmental Support				
RFP Development	(b) (5)	(b) (5)	(b) (5)	OFAM
Funding Required				Budget
RFP Package Review				PROC
RFP Solicitation				PROC
Technical Evaluation				OFAM
Technical Evaluation Review				PROC
Congressional Notification				OCA
Award				PROC
A/E Contract				
RFP Development	(b) (5)	(b) (5)	(b) (5)	BPAM
RFP Review & Comments (internal)				OCC/BPAM
RFP Review (Leadership)				IPT
Solicit				PROC
FAR PART 16 J&A				PROC
Technical Evaluation				BPAM
Congressional Notification				OCA
Funding Required				CBP
Award				PROC
Kick-off Meeting				CTR/BPAM
A/E Product Development				CTR
Review Design Standards				BPAM/PROC
Comments Addressed				CTR
Briefing in Washington, DC to IPT	IPT/CTR			

*Begins real estate planning and title research, surveys, programmatic support including Source Selection Evaluation Board Support and Engineering/Design Support

PREDECISIONAL/FOR OFFICIAL USE ONLY

Estimated Schedule (as of April 14, 2017; dates subject to change)

BASE CONTRACT	Estimated Start	Estimated End	Duration (days)	Responsible Party	Status
RFP Prototype IDIQ					
RFP Development	Tuesday, February 28, 2017	Friday, March 03, 2017	3	OFAM	Complete
RFP Review & Comments (internal)	Friday, March 03, 2017	Tuesday, March 07, 2017	4	OCC/OFAM	Complete
RFP Review (Leadership)	Tuesday, March 07, 2017	Friday, March 17, 2017	10	PMO/IPT	Complete
Solicit RFP	Friday, March 17, 2017	Tuesday, April 04, 2017	18	PROC	Complete
Design Concept Papers Due	Tuesday, April 04, 2017	Tuesday, April 04, 2017	0	CTR	Complete
SSEB Downselect*	(b) (5)			PMO	(b) (5)
Site Visit - Contractors				PMO/CTR	
Design Proposals Received				PROC	
Technical & Price Evaluation (SSEB)				BPAM	
Funding Required				Budget	
Board Report Complete / SSA Decision				PMO	
Contract Document Development				PROC	
Final legal review				OCC	
Congressional Notification				OCA	
Award				PROC	
Kick-off Meeting				CTR/OFAM	
Construction				CTR	
Prototype Complete				CTR	
Interagency Acquisition Agreement (IAA) Development					
Interagency Acquisition Agreement (IAA) Development	(b) (5)			OFAM	
Funding Required				Budget	
IAA Review				OCC/PROC	
IAA Review and Acceptance				USACE	
USACE Begins Wall Support**				USACE	
Environmental Support					
RFP Development	(b) (5)			OFAM	
Funding Required				Budget	
RFP Package Review				PROC	
RFP Solicitation				PROC	
Technical Evaluation				OFAM	
Technical Evaluation Review				PROC	
Award				PROC	
A/E Contract					
RFP Development	(b) (5)			BPAM	
RFP Review & Comments (internal)				OCC/BPAM	
RFP Review (Leadership)				IPT	
Solicit				PROC	
FAR PART 16 J&A				PROC	
Technical Evaluation				BPAM	
Congressional Notification				OCA	
Funding Required				CBP	
Award				PROC	
Kick-off Meeting				CTR/BPAM	
A/E Product Development				CTR	
Review Design Standards				BPAM/PROC	
Comments Addressed				CTR	
Briefing in Washington, DC to IPT				IPT/CTR	

*Timeline dependent upon number of proposals received.

**Begins real estate planning and title research, surveys, programmatic support including Source Selection Evaluation Board Support and Engineering/Design Support

PREDECISIONAL/FOR-OFFICIAL-USE-ONLY

Estimated Schedule (as of April 14, 2017; dates subject to change)

BASE CONTRACT	Estimated Start	Estimated End	Duration (days)	Responsible Party	Status
RFP Prototype IDIQ					
RFP Development	Tuesday, February 28, 2017	Friday, March 03, 2017	3	OFAM	Complete
RFP Review & Comments (internal)	Friday, March 03, 2017	Tuesday, March 07, 2017	4	OCC/OFAM	Complete
RFP Review (Leadership)	Tuesday, March 07, 2017	Friday, March 17, 2017	10	PMO/IPT	Complete
Solicit RFP	Friday, March 17, 2017	Tuesday, April 04, 2017	18	PROC	Complete
Design Concept Papers Due	Tuesday, April 04, 2017	Tuesday, April 04, 2017	0	CTR	Complete
SSEB Downselect*	(b) (5)			PMO	(b) (5)
Site Visit - Contractors				PMO/CTR	
Design Proposals Received				PROC	
Technical & Price Evaluation (SSEB)				BPAM	
Funding Required				Budget	
Board Report Complete / SSA Decision				PMO	
Contract Document Development				PROC	
Final legal review				OCC	
Congressional Notification				OCA	
Award				PROC	
Kick-off Meeting	CTR/OFAM				
Construction	CTR				
Prototype Complete	CTR				
USACE Support					
Interagency Acquisition Agreement (IAA) Development	Monday, March 13, 2017	Friday, March 17, 2017	4	OFAM	Complete
Funding Required	Friday, March 31, 2017	Friday, March 31, 2017	0	Budget	Complete
IAA Review	Friday, March 17, 2017	Friday, March 31, 2017	14	OCC/PROC	Complete
IAA Review and Acceptance	Friday, March 31, 2017	Friday, April 14, 2017	14	USACE	Complete
Environmental Support					
RFP Development	Monday, March 13, 2017	Friday, March 24, 2017	11	OFAM	Complete
Funding Required	Monday, March 27, 2017	Monday, March 27, 2017	0	Budget	Complete
RFP Package Review	Monday, March 27, 2017	Tuesday, April 04, 2017	8	PROC	Complete
RFP Solicitation	(b) (5)			PROC	
Technical Evaluation				OFAM	
Technical Evaluation Review				PROC	
Award				PROC	

*Timeline dependent upon number of proposals received.

**Begins real estate planning and title research, surveys, programmatic support including Source Selection Evaluation Board Support and Engineering/Design Support

PREDECISIONAL/FOR OFFICIAL USE ONLY

Estimated Schedule (as of April 14, 2017; dates subject to change)

BASE CONTRACT	Estimated Start	Estimated End	Duration (days)	Responsible Party	Status
RFP Prototype IDIQ					
RFP Development	Tuesday, February 28, 2017	Friday, March 03, 2017	3	OFAM	Complete
RFP Review & Comments (internal)	Friday, March 03, 2017	Tuesday, March 07, 2017	4	OCC/OFAM	Complete
RFP Review (Leadership)	Tuesday, March 07, 2017	Friday, March 17, 2017	10	PMO/IPT	Complete
Solicit RFP	Friday, March 17, 2017	Tuesday, April 04, 2017	18	PROC	Complete
Design Concept Papers Due	Tuesday, April 04, 2017	Tuesday, April 04, 2017	0	CTR	Complete
SSEB Downselect*	(b) (5)	(5)		PMO	(b) (5)
Site Visit - Contractors			PMO/CTR		
Design Proposals Received			PROC		
Technical & Price Evaluation (SSEB)			BPAM		
Funding Required			Budget		
Board Report Complete / SSA Decision			PMO		
Contract Document Development			PROC		
Final legal review			OCC		
Congressional Notification			OCA		
Award			PROC		
Kick-off Meeting			CTR/OFAM		
Construction			CTR		
Prototype Complete			CTR		
USACE Support					
Interagency Acquisition Agreement (IAA) Development	(b) (5)	(5)		OFAM	
Funding Required			Budget		
IAA Review			OCC/PROC		
IAA Review and Acceptance			USACE		
USACE Begins Wall Support**			USACE		
Environmental Support					
RFP Development	(b) (5)	(5)		OFAM	
Funding Required			Budget		
RFP Package Review			PROC		
RFP Solicitation			PROC		
Technical Evaluation			OFAM		
Technical Evaluation Review			PROC		
Award			PROC		
A/E Contract					
RFP Development	(b) (5)	(5)		BPAM	
RFP Review & Comments (internal)			OCC/BPAM		
RFP Review (Leadership)			IPT		
Solicit			PROC		
FAR PART 16 J&A			PROC		
Technical Evaluation			BPAM		
Congressional Notification			OCA		
Funding Required			CBP		
Award			PROC		
Kick-off Meeting			CTR/BPAM		
A/E Product Development			CTR		
Review Design Standards			BPAM/PROC		
Comments Addressed			CTR		
Briefing in Washington, DC to IPT			IPT/CTR		

*Timeline dependent upon number of proposals received.

**Begins real estate planning and title research, surveys, programmatic support including Source Selection Evaluation Board Support and Engineering/Design Support

PREDECISIONAL/FOR-OFFICIAL-USE-ONLY

Estimated Schedule (as of April 14, 2017; dates subject to change)

BASE CONTRACT	Estimated Start	Estimated End	Duration (days)	Responsible Party	Status
RFP Prototype IDIQ					
RFP Development	Tuesday, February 28, 2017	Friday, March 03, 2017	3	OFAM	Complete
RFP Review & Comments (internal)	Friday, March 03, 2017	Tuesday, March 07, 2017	4	OCC/OFAM	Complete
RFP Review (Leadership)	Tuesday, March 07, 2017	Friday, March 17, 2017	10	PMO/IPT	Complete
Solicit RFP	Friday, March 17, 2017	Tuesday, April 04, 2017	18	PROC	Complete
Design Concept Papers Due	Tuesday, April 04, 2017	Tuesday, April 04, 2017	0	CTR	Complete
SSEB Downselect*	(b) (5)			PMO	(b) (5)
Site Visit - Contractors				PMO/CTR	
Design Proposals Received				PROC	
Technical & Price Evaluation (SSEB)				BPAM	
Funding Required				Budget	
Board Report Complete / SSA Decision				PMO	
Contract Document Development				PROC	
Final legal review				OCC	
Congressional Notification				OCA	
Award				PROC	
Kick-off Meeting				CTR/OFAM	
Construction				CTR	
Prototype Complete				CTR	
USACE Support					
Interagency Acquisition Agreement (IAA) Development	Monday, March 13, 2017	Friday, March 17, 2017	4	OFAM	Complete
Funding Required	Friday, March 31, 2017	Friday, March 31, 2017	0	Budget	Complete
IAA Review	Friday, March 17, 2017	Friday, March 31, 2017	14	OCC/PROC	Complete
IAA Review and Acceptance	Friday, March 31, 2017	Friday, April 14, 2017	14	USACE	Complete
Environmental Support					
RFP Development	Monday, March 13, 2017	Friday, March 24, 2017	11	OFAM	Complete
Funding Required	Monday, March 27, 2017	Monday, March 27, 2017	0	Budget	Complete
RFP Package Review	Monday, March 27, 2017	Tuesday, April 04, 2017	8	PROC	Complete
RFP Solicitation	(b) (5)			PROC	
Technical Evaluation				OFAM	
Technical Evaluation Review				PROC	
Award				PROC	

*Timeline dependent upon number of proposals received.

**Begins real estate planning and title research, surveys, programmatic support including Source Selection Evaluation Board Support and Engineering/Design Support