# Wall IPT Weekly Update

May 18, 2017



## Additional Items



### **Waivers**

In Section I 02(c) of IIRIRA, Congress granted the Secretary authority to waive all legal requirements to ensure the expeditious construction of barriers and roads authorized by section I 02 of IIRIRA.

### Planned Environmental Waivers in FY17

Priority No.	Sector	Project Coverage	Planned Date of Transmittal to DHS/Secretary	Actual Date Executed By Secretary
1.	SDC	Prototype Construction Plus Primary & Secondary PF replacement	06/09/17	
2.	ELC	Primary PF replacement	Aug. 2017	
3.	EPT	VF to PF replacement in New Mexico	Aug. 2017	
4.	EPT	Primary PF to PF replacement in Texas	Aug. 2017	

#### Planned Environmental Waivers in FY18

Priority No.	Sector	Project Coverage	Planned Date of Transmittal to DHS/Secretary	Actual Date Executed By Secretary
5.	RGV	miles of new barrier construction	Oct. 2017	
6.	EPT, LRT, EPT	New border roads.	June 2018	
7.	RGV	Installation of (b) (7)(E)	June 2018	

