

Activity ID	Activity Name	Start	Finish	Remaining Duration	Predecessors	Calendar	2017												2018																																			
							A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D																											
Fence-PQ Pre-Qual Fence Schedule							(b) (5)																																															
Fence-PQ.01000 Planning Phase																																																						
PLAN1000	Planning Funds Received																														5 - Day Workweek (w/ Holidays)																							
PLAN1020	PRD Complete																														5 - Day Workweek (w/ Holidays)																							
PLAN1010	Kick-off Meeting				PLAN1000, PLAN1010																										5 - Day Workweek (w/ Holidays)																							
Fence-PQ.90000 Real Estate																																																						
RE1100	(b) (5)																														5 - Day Workweek (w/ Holidays)																							
RE1120	(b) (5)																														5 - Day Workweek (w/ Holidays)																							
RE1110	(b) (5)				RE1100																										5 - Day Workweek (w/ Holidays)																							
RE1130	(b) (5)				RE1100																										5 - Day Workweek (w/ Holidays)																							
RE1140	(b) (5)				RE1130																										5 - Day Workweek (w/ Holidays)																							
RE1150	(b) (5)				RE1120																										5 - Day Workweek (w/ Holidays)																							
RE1160	(b) (5)				RE1150, RE1110, RE1130																										5 - Day Workweek (w/ Holidays)																							
RE1170	(b) (5)				RE1160, RE1140																										7 - Day Workweek																							
Fence-PQ.95000 Environmental																																																						
ENV1010	(b) (5)																														7 - Day Workweek																							
ENV1000	(b) (5) - (b) (5)				PLAN1020																										7 - Day Workweek																							
ENV1020	(b) (5)				ENV1010																										7 - Day Workweek																							
ENV1005	(b) (5)				ENV1000																										7 - Day Workweek																							
ENV1030	(b) (5)				ENV1020																										7 - Day Workweek																							
Fence-PQ.40000 Design & Procurement																																																						
Fence-PQ.40000.01 A/E Solicitation & Award																																																						
AE-S1000	A/E SOW Complete				PLAN1000																										5 - Day Workweek (w/ Holidays)																							
AE-S1010	A/E RFP Complete				AE-S1000																										5 - Day Workweek (w/ Holidays)																							
AE-S1020	A/E Proposal Preparation				AE-S1010		7 - Day Workweek																																															
AE-S1030	Pre-Award Activities				AE-S1020		5 - Day Workweek (w/ Holidays)																																															
AE-S1040	ROE-S Required				AE-S1030		5 - Day Workweek (w/ Holidays)																																															
AE-S1050	Award A/E Base				AE-S1040, AE-S1030		5 - Day Workweek (w/ Holidays)																																															
AE-S1035	Funds Receipt						5 - Day Workweek (w/ Holidays)																																															
AE-S1060	Award A/E Option 1 & 2				AE-S1035, AE-S1050		5 - Day Workweek (w/ Holidays)																																															
Fence-PQ.40000.02 A/E Contract Option																																																						
AE-C1000	Draft RFP Prep						7 - Day Workweek																																															
AE-C1010	Draft Submittal Review				AE-C1000		7 - Day Workweek																																															
AE-C1020	Pre-Final RFP Prep				AE-C1010		7 - Day Workweek																																															
AE-C1030	Pre-Final Submittal Review				AE-C1020		7 - Day Workweek																																															
AE-C1040	Final RFP Prep				AE-C1030		7 - Day Workweek																																															
AE-C1050	Final RFP Review				AE-C1040		7 - Day Workweek																																															
AE-C1055	SRB Comment/Review/Resolutions				AE-C1050		5 - Day Workweek (w/ Holidays)																																															
AE-C1057	Pre-Qualification List Approved (Tied to P20 in Pre-Qual Schedule)				P20		5 - Day Workweek (w/ Holidays)																																															
AE-C1060	RTA				AE-C1055, AE-C1057		7 - Day Workweek																																															
Fence-PQ.40000.03 DB Solicitation & SSEB																																																						
DB-S1000	Solicitation Reviews				AE-C1060		5 - Day Workweek (w/ Holidays)																																															
DB-S1010	Construction Funds Required				DB-S1000, AE-S1035		5 - Day Workweek (w/ Holidays)																																															
DB-S1015	Advertise				DB-S1010		5 - Day Workweek (w/ Holidays)																																															
DB-S1020	Advertisement Period				DB-S1015		7 - Day Workweek																																															
DB-S1030	Technical SSEB				DB-S1020		5 - Day Workweek (w/ Holidays)																																															
DB-S1040	Cost SSEB				DB-S1020		5 - Day Workweek (w/ Holidays)																																															
DB-S1050	Prepare Initial SSEB Board Reports				DB-S1040, DB-S1030, DB-S1040		5 - Day Workweek (w/ Holidays)																																															

Activity ID	Activity Name	Start	Finish	Remaining Duration	Predecessors	Calendar	2017												2018																																						
							A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D																														
DB-S1060	Conduct Discussions (if required)	(b) (5)	(5)		DB-S1050	5 - Day Workweek (w/ Holidays)	(b) (5)																																																		
DB-S1070	Submit Best and Final Offers				DB-S1060	5 - Day Workweek (w/ Holidays)																																																			
DB-S1080	Prepare Final SSEB Report based on discussions/final revised proposals				DB-S1070	5 - Day Workweek (w/ Holidays)																																																			
Fence-PQ.40000.04 Award Prep & Award																																																									
RE1010	RE Certification for DBB features	(b) (5)	(5)			7 - Day Workweek	(b) (5)																																																		
AP1000	SSAC Report				DB-S1080	5 - Day Workweek (w/ Holidays)																																																			
AP1010	SWF CT/Legal Review				AP1000	5 - Day Workweek (w/ Holidays)																																																			
AP1020	Resolve Comments/Finalize Documents				AP1010	5 - Day Workweek (w/ Holidays)																																																			
AP1030	Complete Contract Package (Upload to PCF, etc.)				AP1020	5 - Day Workweek (w/ Holidays)																																																			
AP1040	PARC Pre-Award Peer Review				AP1030	5 - Day Workweek (w/ Holidays)																																																			
AP1050	PARC Peer Review Comment Resolution Meeting and Revise Documents				AP1040	5 - Day Workweek (w/ Holidays)																																																			
AP1060	Receive PARC Concurrence to Award/Congressional Notification				AP1050	5 - Day Workweek (w/ Holidays)																																																			
AP1070	Award C-Type Contract				AP1060, RE1010	5 - Day Workweek (w/ Holidays)																																																			
Fence-PQ.60000 Construction																																																									
Fence-PQ.60000.01 DB Features of Contract																																																									
DES1000	Design Kick-Off	(b) (5)	(5)		AP1070	7 - Day Workweek	(b) (5)																																																		
DES1010	60% Design				DES1000	7 - Day Workweek																																																			
DES1020	60% Submittal Review				DES1010	5 - Day Workweek (w/ Holidays)																																																			
DES1030	90% Design				DES1020	7 - Day Workweek																																																			
DES1040	90% Submittal Review				DES1030	5 - Day Workweek (w/ Holidays)																																																			
DES1050	100% Design				DES1040	7 - Day Workweek																																																			
DES1060	100% Backcheck				DES1050	5 - Day Workweek (w/ Holidays)																																																			
CON1000	Design Acceptance/Pre-Con				RE1170, DES1060, RE1160	7 - Day Workweek																																																			
CON1010	Mobilization				CON1000	7 - Day Workweek																																																			
CON1020	Construction Start				CON1010, ENV1005	7 - Day Workweek																																																			
CON1100	Construction Duration	CON1020	7 - Day Workweek																																																						
CON1110	Construction Completion	CON1100	7 - Day Workweek																																																						